

Listed below is a 3 week look ahead schedule for our work on the Rt. 27 Corridor Improvement Project.

Light pole base and conduit installation is progressing very well. We are on schedule to gravel and grade at Corey Lane and the Town Office parking lot for next week. The only delay in that would be a grader not being available. I have been told by operations that the machine that will be coming to this project may not be done with its current job until the end of next week. Listed below is what I anticipate if all goes well, but changes are always possible. I will keep you posted as I know more.

Week of August 20 – August 26:

Place Gravel and Finegrade for Paving – Corey Lane & Town Office Parking Lot

Excavate and Place Gravel at Intersection of New and Old Corey Lane (This will require a lane closure on Corey Lane)

Excavate and Backfill for Lighting Conduit – Widened areas of Rt. 27

Install Light Pole Bases – Widened areas of Rt. 27

Week of August 27 – September 2:

Paving at Corey Lane and Town Office Parking Area

Install Lighting Conduit and Light Pole Bases

Week of September 3 – September 9:

Install Conduit and Light Pole Bases

Place Topsoil

Please note that this schedule is subject to change based on weather and unforeseen conflicts and conditions.