

Listed below is a 3 week look ahead schedule for our work on the Rt. 27 Corridor Improvement Project.

Similar schedule to last week. We have received all electrical submittals from AD Electric and they are currently in Sebago's hands for review. If the materials are approved and can be delivered to the site on time, we hope to start those activities on 7/31/17. This will allow for finegrading of gravel and paving at Corey Lane and the Town Office Parking Lot.

**Week of July 23 – July 29:**

**Place Fills and Topsoil in Slopes and Islands at Corey Lane and Town Office Parking Area**

**Place Type D Gravel in Sidewalks at Roundabout.**

**Week of July 30 – August 5:**

**Install Conduit and Light Pole Bases at Corey Lane and Town Office Parking Area**

**Place Topsoil on Slopes and Islands**

**Week of August 6 – August 12:**

**Install Conduit and Light Pole Bases**

**Finegrade and Prep for Paving at Corey Lane and Town Office Parking Area**

Please note that this schedule is subject to change based on weather and unforeseen conflicts and conditions.