

**ROUTE 27 CORRIDOR IMPROVEMENTS
CONSTRUCTION SCHEDULE**
05/01/2018

ID	Task Mode	Task Name	Duration	Start	Finish
1	Phase 4		45 days	Mon 4/30/18	Fri 6/29/18
2	Route 27 - Install Curb and Roadway Medians	18 days	Mon 4/30/18	Wed 5/23/18	
12	Route 27 - Sidewalk Construction	18 days	Mon 5/7/18	Wed 5/30/18	
3	Common Drive	10 days	Thu 5/10/18	Wed 5/23/18	
4	Intermediate Paving	2 days	Wed 5/23/18	Thu 5/24/18	
5	Raise All Remaining Frames and Covers	4 days	Fri 5/25/18	Wed 5/30/18	
6	Parking Lot 2 - Punch List	2 days	Thu 5/31/18	Fri 6/1/18	
7	Sidewalk Binder Pavement	2 days	Mon 6/4/18	Tue 6/5/18	
8	Install Truncated Domes	3 days	Wed 6/6/18	Fri 6/8/18	
9	Finish Grading, Topsoil and Seeding	8 days	Wed 6/6/18	Fri 6/15/18	
10	Surface Pavement	4 days	Mon 6/18/18	Thu 6/21/18	
11	Pavement Markings	3 days	Fri 6/22/18	Tue 6/26/18	
13	Route 27 - Signage	6 days	Fri 6/22/18	Fri 6/29/18	

Project: 37201 - Boothbay Rout
Date: Wed 5/2/18

Task Legend:

- Inactive Summary
- Manual Task
- Duration-only
- Manual Summary Rollup
- Start-only
- Finish-only
- External Tasks
- External Milestone
- Deadline
- Progress
- Manual Progress