

Listed below is a 3 week look ahead schedule for the Rt. 27 Corridor Improvement Project:

**Week of October 15 – October 21:**

Install Granite Curb – Town Office Parking Lot / Corey Lane / Post Office Parking Lot / Roundabout  
Gravel & Grade Driveways to Match Pavement  
Adjust Catch Basins to Grade  
Gravel Sidewalks  
Pave Driveways and Entrances

**Week of October 22 – October 28:**

Pave Intermediate & Surface – Corey Lane  
Pave Surface – Town Office Parking & Post Office Parking  
Pour Concrete Truck Apron – Roundabout  
Place Topsoil Behind Curb – Town Office / Post Office / Corey Lane

**Week of October 29 – November 4:**

Pave Sidewalks – Town Office & Post Office  
Clean Up / Prep for Winter

Please note that this schedule is subject to change based on weather and unforeseen conflicts and conditions.