

- All remaining driveways and business entrances will be paved tomorrow (11/30/17).
- On Target will be on site to rock drill the remaining (4) Light Pole Bases on Friday (12/1/17).
- Remaining sign install and relocation for this season should be complete on Friday (12/1/17).
- The remaining conduit for the site lights will be completed once the bases are installed.
- We will be on site next week doing some final clean up, primarily the edges of road from the Funeral Home to Adams Pond road as there is no curb to install in this section.
- BH Milliken will begin pulling wire for the site lights on Monday (12/4/17) with the pole and fixture install beginning Tuesday (12/5/17).
- BH Milliken anticipates the lights around the Roundabout / Town Office to be functioning by the end of day Friday (12/8/17).
- BH Milliken will continue to work on the remainder of the lights for the project but it may be close to 12/22/17 before the entire site is functioning. Work will be weather dependent.
- There will be periodic lane closures required for the pole installation but I anticipate this to be very low impact to traffic.

Granite curb install will be the first item to get started in the spring which will happen as soon as we can be confident that we will have good weather. (I anticipate mid to late April).