

Listed below is a 3 week look ahead schedule for the Rt. 27 Corridor Improvement Project.

People should expect long traffic delays over the next 3 weeks due to the nature of the work currently taking place on the project.

We may do a trial run of the Rt. 27 detour onto Common Drive on Friday 9/15/17.

Week of September 17 – September 23:

Begin Rt. 27 Detour (Rt. 27 at BRAS to Common Drive)

Excavate / Place / Grade Subbase Gravel Rt. 27 (Back River Road to Adams Pond Road)

Haul and Place Base Gravel Rt. 27 (Back River Road to Adams Pond Road)

Finegrade for Paving Rt. 27 (Back River Road to Adams Pond Road)

Pave Base on Rt. 27 (Back River Road to Adams Pond Road)

Excavate / Place / Grade Subbase Gravel Rt. 27 (BRAS to Back River Road)

Week of September 24 – September 30:

Haul and Place Base Gravel Rt. 27 (BRAS to Back River Road)

Finegrade for Paving Rt. 27 (BRAS to Back River Road)

Pave Base on Rt. 27 (BRAS to Back River Road)

Excavate Pavement (Cemetery end of Project to BRAS)

Excavate / Place / Grade Subbase Gravel Rt. 27 (Cemetery end of Project to BRAS)

Week of October 1 – October 7:

Haul and Place Base Gravel Rt. 27 (Cemetery end of Project to BRAS)

Finegrade for Paving Rt. 27 (Cemetery end of Project to BRAS)

Pave Base on Rt. 27 (Cemetery end of Project to BRAS)

Excavate and Place Gravel at Country Club Road

Install Granite Curb (Corey Lane & Town Office)

Lane closures on Rt. 27 will be an all day, everyday occurrence on Rt. 27 for the time being.

Saturday work is anticipated and will happen on an as needed basis until the base pavement is down on Rt. 27.